



Office of Engineering
645 Pine Street, Suite A
Burlington, VT 05402
802.863.9094 P
802.863.0466 F
802.863.0450 TTY
<http://www.burlingtonvt.gov/DPW/>

Chapin Spencer
DIRECTOR OF PUBLIC WORKS

Norman Baldwin, P.E.
CITY ENGINEER

CONSTRUCTION UPDATES

Week of July 13, 2015

Project: Cliff Street Sidewalk Improvements
Description: Installation of new sidewalk between South Willard and Summit St. on the north side of the road.
Schedule: June 22, 2015 through August 21, 2015

Activities: The contractor is focusing their activities and excavation on the section of Cliff St between South Willard and Summit Ridge, activities should move to the next block early next week. Also VT Gas should be wrapping up their work either the end of this week or early next week.

Traffic: During construction vehicle traffic on Cliff Street between Summit Ridge and South Willard will be reduced to one-lane, one-way. Vehicles will only be allowed down the hill (westbound). Uphill (eastbound) will be detoured. Pedestrian traffic will be accommodated both ways, please follow directions of on-site traffic control.

Project: Wayfinding
Description: Installation of new pedestrian and vehicular signage in the downtown.
Schedule: June 29, 2015 through August 21, 2015

Activities: The contractor, DPW staff, and design team have been selecting final locations for all the wayfinding signs this week. Work on the foundations is scheduled to begin next week.

Traffic: Localized traffic control immediately adjacent to work sites will be provided by the contractor, this will include lane reductions and no parking as necessary.

CONSTRUCTION UPDATES

Week of July 13, 2015

Project: Street Paving

Description: Repaving of City streets as identified in the Approved FY16 Street Reconstruction Program.

<http://www.burlingtonvt.gov/sites/default/files/DPW/StreetCapital/PAVING%20LETTER%20-%20APRIL%202015-WEBSITE.pdf>

Schedule: July 6, 2015 through October 16, 2015

Activities: Work on the Beltline continues with removing and replacing the guardrail, this work will take almost two weeks, at the completion of the guardrail there will be finished paving and line striping.

Work at Oakledge Park was completed today. The contractor is now actively working on Foster Street and should be onto Loomis and Sears by the end of the week; with Germain, Spring, and Hildred early next week.

Traffic: Local traffic will be maintained with on-site traffic control and signage.

Project: Department of Public Works

Description: Other projects being completed by the Department of Public Works

<i>Henry Street Bumpouts:</i>	Finishing the new sidewalk and working on curbing for second bumpout at corner of Henry/Weston.
<i>Oakland Terrace:</i>	Water main replacement work starts.

Project: Flynn Ave Sidewalk Improvements

Description: Installation of new sidewalk between Pine Street and Shelburne St. on the north side of the road.

Schedule: August 1, 2015 through September 30, 2015