



CONSTRUCTION UPDATES

Week of July 15, 2016

Project: FY17 Street Reconstruction
Description: This year's Street Reconstruction Project is currently underway. This work will consist of reclaiming and repaving various streets around the city. A list of the planned streets can be found below.
Schedule: July 5 through October, 2016
Activities: The contractor is lowering structures and preparing the road for grinding on Northgate, Forest, Algird, Heineberg, and Leddy Park Road. Grinding/reclaiming of the road is anticipated the week of July 25th.
Traffic: Local traffic will be maintained with on-site traffic control and signage.

Project: Manhattan Drive & Champlain Street Recovery Project
Description: Rebuild the slope that failed along Manhattan Drive across from N Champlain Street. The project consists of building a retaining structure at the bottom of the slope, installing new curb to replace the concrete barriers, installing new guardrail, and reconstructing the failed slope. Work also includes repairing a portion of the Route 127 Bike Path by the landfill and paving along the bike path.
Schedule: May through September, 2016
Activities: The Manhattan Drive slope has been fully stabilized. Remaining includes repaving and stabilizing the slope of the bike path. After the bike path has been paved the construction area will be cleaned. The project will be completed by July 22.
Traffic: Upcoming work on the bike path in July will make the bike path unpassable during construction. Please follow posted detour routes. The bike path may reopen on weekends when the path is considered safe. A lane shift will be implemented when shoulder work is completed on Manhattan Drive.

GRANT STREET STORMWATER UPGRADES

Grant Street will be closed to Traffic from Elmwood Ave to Clark Street beginning Monday, July 11 - July 22 2016. Traffic will be detoured. Residents will be able to access their property unless construction is in front of their home, then they will be parking on the street.

Hickock Place will be closed to thru traffic between 7 am and 5 pm between Green Street and Isham Street for work on a water line through July 27 for water main replacement and services.

Project: Wayfinding
Description: Installation of new pedestrian and vehicular signage in the downtown.
Schedule: August 2016

Activities: Complete installation of signs in vicinity of City Parking Garages.

Traffic: Localized traffic control immediately adjacent to work sites will be provided by the contractor, this will include lane reductions and no parking as necessary.

Project: Parking Garage Repair Project
Description: Phase 1 of Repair work being done within the College Street and Marketplace Parking Garages.
Schedule: July-August 2016

Activities: Phase 1 work begun in the College St parking garage last year is scheduled to be completed July 2016. Contractor began work in the Marketplace parking garage in April consisting of concrete and electrical repairs completion is early August.

Traffic: No expected delays to street traffic. Traffic within the garage may be altered to accommodate work. Please use caution and be aware of any workers or temporary signage within the garage.

Project: Department of Public Works
Description: Other projects being completed by the Department of Public Works

<i>CNG Station:</i>	RFP sent out for CNG Station upgrade using new equipment. Anticipated summer installation.
<i>Sears Lane</i>	Contract drafted for Sears Lane sidewalk design and installation
<i>Sidewalk Improvements</i>	Ongoing sidewalk improvements at various locations around the city.

Other Projects not DPW:

Motorists should be aware of construction on Grove Street from the corner of Chase Street to Schamanska Park through the middle of August.
