



Office of Engineering
645 Pine Street, Suite A
Burlington, VT 05402
802.863.9094 P
802.863.0466 F
802.863.0450 TTY
<http://www.burlingtonvt.gov/DPW/>

Chapin Spencer
DIRECTOR OF PUBLIC WORKS

Norman Baldwin, P.E.
CITY ENGINEER

CONSTRUCTION UPDATES
Week of July 20, 2015

Project: Cliff Street Sidewalk Improvements
Description: Installation of new sidewalk between South Willard and South Prospect St. on the north side of the road.
Schedule: June 22, 2015 through August 21, 2015

Activities: The contractor is focusing their activities and excavation on the section of Cliff St between South Willard and Summit Ridge. Later this week activities should move to the next block between Summit Ridge and Summit Street to prepare the work zone for sidewalk installation planned to begin late next week. Also VT Gas has wrapped up their work installing the new gas main.

Traffic: During construction vehicle traffic on Cliff Street between Summit Ridge and South Willard will be reduced to one-lane, one-way. Vehicles will only be allowed down the hill (westbound). Uphill (eastbound) will be detoured. Two-way traffic will be accommodated with flaggers between Summit Ridge and Summit Street. Pedestrian traffic will be accommodated both ways, please follow directions of on-site traffic control.

Project: Wayfinding
Description: Installation of new pedestrian and vehicular signage in the downtown.
Schedule: June 29, 2015 through August 21, 2015

Activities: The contractor, DPW staff, and design team selected final locations for all the wayfinding signs last week. Work on the foundations is scheduled to begin next week 7/27/15.

Traffic: Localized traffic control immediately adjacent to work sites will be provided by the contractor, this will include lane reductions and no parking as necessary.

CONSTRUCTION UPDATES
Week of July 20, 2015

Project: Street Paving
Description: Repaving of City streets as identified in the Approved FY16 Street Reconstruction Program.
<http://www.burlingtonvt.gov/sites/default/files/DPW/StreetCapital/PAVING%20LETTER%20-%20APRIL%202015-WEBSITE.pdf>

Schedule: July 6, 2015 through October 16, 2015

Activities: Work on the Beltline continues with removing and replacing the guardrail, this work will take almost two weeks, at the completion of the guardrail there will be finished paving and line striping.

The contractor is working on Foster Street, Loomis Street, Sears Lane, Germain, with Spring and Hildred to follow this week.

Traffic: Local traffic will be maintained with on-site traffic control and signage.

Project: Department of Public Works
Description: Other projects being completed by the Department of Public Works

<i>Henry Street Bumpouts:</i>	Work on the bumpouts along Henry St has been completed.
<i>Oakland Terrace:</i>	Water Main replacement delayed 2 weeks due to work on Germain Street.

Project: Flynn Ave Sidewalk Improvements
Description: Installation of new sidewalk between Pine Street and Shelburne St. on the north side of the road.
Schedule: August 1, 2015 through September 30, 2015