



Office of Engineering
645 Pine Street, Suite A
Burlington, VT 05402
802.863.9094 P
802.863.0466 F
802.863.0450 TTY
<http://www.burlingtonvt.gov/DPW/>

Chapin Spencer
DIRECTOR OF PUBLIC WORKS

Norman Baldwin, P.E.
CITY ENGINEER

CONSTRUCTION UPDATES

Week of July 27, 2015

Project: Cliff Street Sidewalk Improvements
Description: Installation of new sidewalk between South Willard and South Prospect St. on the north side of the road.
Schedule: June 22, 2015 through August 21, 2015

Activities: The contractor is excavating ahead of sidewalk installation from South Willard St to South Prospect St. and will continue to do so into this coming week. Paving is expected to happen in the parking spaces near South Willard Street Tuesday and Wednesday 7/28 and 7/29.

Traffic: During construction vehicle traffic on Cliff Street between Summit Ridge and South Willard will be reduced to one-lane, one-way. Vehicles will only be allowed down the hill (westbound). Uphill (eastbound) will be detoured. Two-way traffic will be accommodated with flaggers between Summit Ridge and Summit Street. Pedestrian traffic will be accommodated both ways, please follow directions of on-site traffic control.

Project: Wayfinding
Description: Installation of new pedestrian and vehicular signage in the downtown.
Schedule: June 29, 2015 through August 21, 2015

Activities: The contractor, DPW staff, and design team selected final locations for all the wayfinding signs last week. Work on the foundations is scheduled to begin this coming week 7/27/15.

Traffic: Localized traffic control immediately adjacent to work sites will be provided by the contractor, this will include lane reductions and no parking as necessary.

CONSTRUCTION UPDATES

Week of July 27, 2015

Project: Street Paving

Description: Repaving of City streets as identified in the Approved FY16 Street Reconstruction Program.

<http://www.burlingtonvt.gov/sites/default/files/DPW/StreetCapital/PAVIN%20LETTER%20-%20APRIL%202015-WEBSITE.pdf>

Schedule: July 6, 2015 through October 16, 2015

Activities: Work on the Beltline continues with finishing the guardrail next is final paving and line striping.

The contractor has completed base course paving on Foster St, Sears Ln, and Loomis St. Work has begun on Spring St, and Germain St. remains active with utility work ahead of paving. Spring St. is scheduled to be paved this coming week with Germain St. to be paved the following week. Work on Hildred should also start next week.

Traffic: Local traffic will be maintained with on-site traffic control and signage.

Project: Department of Public Works

Description: Other projects being completed by the Department of Public Works

<i>Oakland Terrace:</i>	Water Main replacement work is expected to continue through late August.
<i>Germain Street</i>	DPW Stormwater and Streets will be replacing the catchbasin structures ahead of the finished paving, as well as realigning the sidewalk mid-block

Project: Flynn Ave Sidewalk Improvements

Description: Installation of new sidewalk between Pine Street and Shelburne St. on the north side of the road.

Schedule: August 1, 2015 through September 30, 2015