



Office of Engineering
645 Pine Street, Suite A
Burlington, VT 05402
802.863.9094 P
802.863.0466 F
802.863.0450 TTY
<http://www.burlingtonvt.gov/DPW/>

Chapin Spencer
DIRECTOR OF PUBLIC WORKS

Norman Baldwin, P.E.
CITY ENGINEER

CONSTRUCTION UPDATES
Week of August 3, 2015

Project: Cliff Street Sidewalk Improvements
Description: Installation of new sidewalk between South Willard and South Prospect St. on the north side of the road.
Schedule: June 22, 2015 through August 21, 2015

Activities: The contractor has begun pouring sidewalk and curb between Summit St and South Prospect St. sidewalk and curb pouring is scheduled to continue along the top and middle block through the end of the week. Work will continue along Cliff St from South Willard St to Summit St to prepare for sidewalk installation.

Traffic: During construction vehicle traffic on Cliff Street between Summit Ridge and South Willard will be reduced to one-lane, one-way. Vehicles will only be allowed down the hill (westbound). Uphill (eastbound) will be detoured. Two-way traffic will be accommodated with flaggers between Summit Ridge and Summit Street. Pedestrian traffic will be accommodated both ways, please follow directions of on-site traffic control.

Project: Wayfinding
Description: Installation of new pedestrian and vehicular signage in the downtown.
Schedule: June 29, 2015 through August 21, 2015

Activities: Work has begun on the foundations of the new Wayfinding Signs. The holes are covered over with wooden barricades that can be seen scattered throughout the city. Work is scheduled to continue this week with more foundations being dug and poured with concrete.

Traffic: Localized traffic control immediately adjacent to work sites will be provided by the contractor, this will include lane reductions and no parking as necessary.

CONSTRUCTION UPDATES
Week of August 3, 2015

Project: Street Paving
Description: Repaving of City streets as identified in the Approved FY16 Street Reconstruction Program.
<http://www.burlingtonvt.gov/sites/default/files/DPW/StreetCapital/PAVING%20LETTER%20-%20APRIL%202015-WEBSITE.pdf>

Schedule: July 6, 2015 through October 16, 2015

Activities: Guardrail work has completed along the Beltline. The contractor has completed base course paving on Foster St, Sears Ln, and Loomis St, Spring St, Germain St and Hildred Dr. Top course paving and line striping of all active streets is expected to begin this week 8/6/15 and continue through 8/11/15.

Traffic: Local traffic will be maintained with on-site traffic control and signage.

Project: Flynn Ave Sidewalk Improvements
Description: Installation of new sidewalk between Pine St and Shelburne St on the north side of Flynn Ave.

Activities: This project is scheduled to begin Monday August 3rd with initial tree trimming work occurring from east to west. Excavation for the sidewalk is scheduled to begin later in the week.

Traffic: Throughout the project, parking along the north and south side of Flynn Ave may be altered. Two way traffic will be maintained through the use of traffic control and flaggers.

Schedule: August 1, 2015 through September 30, 2015

Project: Department of Public Works
Description: Other projects being completed by the Department of Public Works

<i>Oakland Terrace:</i>	Water Main replacement work is expected to continue through late August.
-------------------------	--

CONSTRUCTION UPDATES
Week of August 3, 2015