



Office of Engineering
645 Pine Street, Suite A
Burlington, VT 05402
802.863.9094 P
802.863.0466 F
802.863.0450 TTY
<http://www.burlingtonvt.gov/DPW/>

Chapin Spencer
DIRECTOR OF PUBLIC WORKS

Norman Baldwin, P.E.
CITY ENGINEER

CONSTRUCTION UPDATES

Week of August 10, 2015

Project: Cliff Street Sidewalk Improvements
Description: Installation of new sidewalk between South Willard and South Prospect St. on the north side of the road.
Schedule: June 22, 2015 through September 30, 2015

Activities: The contractor has completed pouring sidewalk and curb between Summit St and South Prospect St. Sidewalk and curb pouring from Summit Ridge to Summit St is scheduled to continue through the mid-week. Top soil and seeding will take place between Summit Ridge and South Prospect St through the end of the week. Construction will pause at the end of the week and is scheduled to resume the week following Labor Day.

Traffic: During construction vehicle traffic on Cliff Street between Summit Ridge and South Willard will be reduced to one-lane, one-way. Vehicles will only be allowed down the hill (westbound). Uphill (eastbound) will be detoured. Two-way traffic will be accommodated with flaggers between Summit Ridge and Summit Street. Pedestrian traffic will be accommodated both ways, please follow directions of on-site traffic control.

Project: Wayfinding
Description: Installation of new pedestrian and vehicular signage in the downtown.
Schedule: June 29, 2015 through August 28, 2015

Activities: Work has begun on the foundations of the new Wayfinding Signs. The holes are covered over with wooden barricades that can be seen scattered throughout the city. Work is scheduled to continue this week with more foundations being dug and poured with concrete.

Traffic: Localized traffic control immediately adjacent to work sites will be provided by the contractor, this will include lane reductions and no parking as necessary.

CONSTRUCTION UPDATES
Week of August 10, 2015

Project: Street Paving
 Description: Repaving of City streets as identified in the Approved FY16 Street Reconstruction Program.
<http://www.burlingtonvt.gov/sites/default/files/DPW/StreetCapital/PAVING%20LETTER%20-%20APRIL%202015-WEBSITE.pdf>

Schedule: July 6, 2015 through October 16, 2015

Activities: Top course paving has been completed on Foster St, Loomis St, Hildred Dr and Spring St. Top course paving is expected to continue next week on Sears Ln, Germain St and the Beltline. Phase 2 of paving in the New North End is scheduled to begin August 17.

Traffic: Local traffic will be maintained with on-site traffic control and signage.

Project: Flynn Ave Sidewalk Improvements
 Description: Installation of new sidewalk between Pine St and Shelburne St on the north side of Flynn Ave.

Activities: Tree trimming and grubbing has been completed. Excavation has begun along the full length of the project. Sidewalk installation is scheduled to begin this week.

Traffic: Throughout the project, parking along the north and south side of Flynn Ave may be altered. Two way traffic will be maintained through the use of traffic control and flaggers.

Schedule: August 1, 2015 through September 30, 2015

Project: Department of Public Works
 Description: Other projects being completed by the Department of Public Works

<i>Oakland Terrace:</i>	Water Main replacement work is expected to continue through late August.
<i>Staniford/Bike Path</i>	Work has begun narrowing Staniford Rd where it crosses the bike path. This work is scheduled to be completed next week with the installation of new crosswalk approaches along the bike path, as well as a portion of greenbelt space and curbing along Staniford. This work is being done ahead of paving which is scheduled to happen in September.