



Office of Engineering  
645 Pine Street, Suite A  
Burlington, VT 05402  
802.863.9094 P  
802.863.0466 F  
802.863.0450 TTY  
<http://www.burlingtonvt.gov/DPW/>

Chapin Spencer  
*DIRECTOR OF PUBLIC WORKS*

Norman Baldwin, P.E.  
*CITY ENGINEER*

**CONSTRUCTION UPDATES**  
**Week of August 31, 2015**

**Project:** Cliff Street Sidewalk Improvements  
**Description:** Installation of new sidewalk between South Willard and South Prospect St. on the north side of the road.  
**Schedule:** June 22, 2015 through September 30, 2015

**Activities:** The contractor has completed pouring sidewalk and curb between Summit Ridge and South Prospect St. Top soil and seeding has occurred on the top half of the block between Summit St and South Prospect St. Construction has paused and is scheduled to resume the week following Labor Day.

**Traffic:** During this pause Cliff St has been reopened to two-way traffic. Please use caution as the road is significantly narrower than it was before construction began.

**Project:** Wayfinding  
**Description:** Installation of new pedestrian and vehicular signage in the downtown.  
**Schedule:** June 29, 2015 through September 28, 2015

**Activities:** Work has begun on the foundations of the new Wayfinding Signs. The holes are covered over with wooden barricades and cones that can be seen scattered throughout the city. Work is scheduled to continue this week with more foundations being dug and poured with concrete as well as the first assembling of signage.

**Traffic:** Localized traffic control immediately adjacent to work sites will be provided by the contractor, this will include lane reductions and no parking as necessary.

**CONSTRUCTION UPDATES**  
**Week of August 31, 2015**

Project: Street Paving  
 Description: Repaving of City streets as identified in the Approved FY16 Street Reconstruction Program.

Schedule: July 6, 2015 through October 16, 2015

Activities: Top course paving has been completed on Foster St, Loomis St, Hildred Dr, Germain St, Sears Ln and Spring St. Phase 1 of paving is now complete, and Phase 2 of paving in the New North End is scheduled to begin September 2 with Turf Road, Morgan Street, Barley Road, and Plattsburg Ave.

Traffic: Local traffic will be maintained with on-site traffic control and signage.

Project: Flynn Ave Sidewalk Improvements  
 Description: Installation of new sidewalk between Pine St and Shelburne St on the north side of Flynn Ave.

Activities: Tree trimming and grubbing has been completed. Sidewalk installation has been completed along the project. Restoring the surrounding area of the project and finishing touches are expected to take another week.

Traffic: Throughout the project, parking along the north and south side of Flynn Ave may be altered. Two way traffic will be maintained through the use of traffic control and flaggers.

Schedule: August 1, 2015 through September 30, 2015

Project: Department of Public Works  
 Description: Other projects being completed by the Department of Public Works

<i>Staniford/Bike Path</i>	Work has been complete on the narrowing of Staniford Road. New sidewalk and curb ramps have been installed and are now open to the public. The exposed road surface will be repaired when that portion of Staniford is paved next month as part of Phase 2 of this year's paving project.
<i>Converse Court Sidewalk</i>	The sidewalk on the east side of the road is being upgraded and replaced.
<i>South Willard Sidewalk</i>	Sections of sidewalk on South Willard St between Beech and Howard Streets are scheduled to be replaced in September.
<i>St Paul St Sidewalk</i>	Sections of sidewalk on St Paul St between South Union St and Howard St are scheduled to be replaced in September.