



Office of Engineering  
645 Pine Street, Suite A  
Burlington, VT 05402  
802.863.9094 P  
802.863.0466 F  
802.863.0450 TTY  
<http://www.burlingtonvt.gov/DPW/>

Chapin Spencer  
*DIRECTOR OF PUBLIC WORKS*

Norman Baldwin, P.E.  
*CITY ENGINEER*

## **CONSTRUCTION UPDATES**

### **Week of September 7, 2015**

**Project:** Cliff Street Sidewalk Improvements  
**Description:** Installation of new sidewalk between South Willard and South Prospect St. on the north side of the road.  
**Schedule:** June 22, 2015 through September 30, 2015  
**Activities:** Work to complete the top and middle blocks is expected to resume after Labor Day. The contractor will then proceed to bottom block to complete the sidewalk.  
**Traffic:** During this pause Cliff St has been reopened to two-way traffic. Please use caution as the road is significantly narrower than it was before construction began.

Once construction activates resume vehicle traffic on Cliff Street between Summit Ridge and South Willard will be reduced to one-lane, one-way. Vehicles will only be allowed down the hill (westbound). Uphill (eastbound) will be detoured. Two-way traffic will be accommodated with flaggers between Summit Ridge and Summit Street. Pedestrian traffic will be accommodated both ways, please follow directions of on-site traffic control.

**Project:** Wayfinding  
**Description:** Installation of new pedestrian and vehicular signage in the downtown.  
**Schedule:** June 29, 2015 through September 28, 2015  
**Activities:** Work has begun on the foundations of the new Wayfinding Signs. The holes are covered over with wooden barricades and cones that can be seen scattered throughout the city. Work is scheduled to continue this week with more foundations being dug and poured with concrete as well as the first assembling of signage.  
**Traffic:** Localized traffic control immediately adjacent to work sites will be provided by the contractor, this will include lane reductions and no parking as necessary.

**CONSTRUCTION UPDATES**  
**Week of September 7, 2015**

Project: Street Paving  
 Description: Repaving of City streets as identified in the Approved FY16 Street Reconstruction Program.

Schedule: July 6, 2015 through October 16, 2015

Activities: Phase 2 of paving in the New North End has started with reclaiming of Morgan St last week and preparation for base course paving. Turf Road, Barley Road are scheduled to be reclaimed and graded this week with Plattsburg Ave for later this week or early next week. Upcoming streets are VanPatten Pkwy, Staniford, and Oakledge Terrace.

Traffic: Local traffic will be maintained with on-site traffic control and signage.

Project: Flynn Ave Sidewalk Improvements  
 Description: Installation of new sidewalk between Pine St and Shelburne St on the north side of Flynn Ave.

Activities: All work within in the Public Right of Way has been complete.

Traffic: No expected delays.

Schedule: August 1, 2015 through September 30, 2015

Project: Department of Public Works  
 Description: Other projects being completed by the Department of Public Works

<i>Staniford/Bike Path</i>	Work has been complete on the narrowing of Staniford Road. New sidewalk and curb ramps have been installed and are now open to the public. The exposed road surface will be repaired when that portion of Staniford is paved next month as part of Phase 2 of this year's paving project.
<i>South Willard Sidewalk</i>	Sections of sidewalk on South Willard St between Beech and Howard Streets are scheduled to be replaced in September.
<i>St Paul St Sidewalk</i>	Sections of sidewalk on St Paul St between South Union St and Howard St are scheduled to be replaced in September.