



Office of Engineering
645 Pine Street, Suite A
Burlington, VT 05402
802.863.9094 P
802.863.0466 F
802.863.0450 TTY
<http://www.burlingtonvt.gov/DPW/>

Chapin Spencer
DIRECTOR OF PUBLIC WORKS

Norman Baldwin, P.E.
CITY ENGINEER

CONSTRUCTION UPDATES

Week of October 12, 2015

Project: Cliff Street Sidewalk Improvements
Description: Installation of new sidewalk between South Willard and South Prospect St. on the north side of the road.
Schedule: June 22, 2015 through October, 2015

Activities: Work has resumed along Cliff Street. Construction along the top two blocks have been complete. The Contractor will be excavating the lower block of Cliff Street this week, followed by concrete curb installation and sidewalk near the top and bottom of the block also this week.

Traffic: During construction vehicle traffic on Cliff Street between Summit Ridge and South Willard will be reduced to one-lane, one-way. Vehicles will only be allowed down the hill (westbound). Uphill (eastbound) will be detoured. Two-way traffic will be accommodated with flaggers between Summit Ridge and Summit Street. Pedestrian traffic will be accommodated both ways, please follow directions of on-site traffic control.

Project: Wayfinding
Description: Installation of new pedestrian and vehicular signage in the downtown.
Schedule: June 29, 2015 through October, 2015

Activities: Work continues on the foundations of the new Wayfinding Signs. The holes are covered over with wooden barricades and cones that can be seen scattered throughout the city. Some of the hairpin signs and pedestrian signs have been erected around the City. Work is scheduled to continue this week with assembling of signage.

Traffic: Localized traffic control immediately adjacent to work sites will be provided by the contractor, this will include lane reductions and no parking as necessary.

CONSTRUCTION UPDATES

Week of October 12, 2015

Project: Pine and Lakeside Traffic Signal Improvements
Description: Installation of new mast arm traffic signal equipment, installation of pedestrian signals, new ADA compliant concrete sidewalks, and relocation of a commercial driveway

Schedule: October 5, 2015 through January 8, 2016

Activities: The first construction activities will include underground utility work, followed by concrete sidewalk and driveway work. Traffic signals will not be installed and functional until January 2016. *Also see separate notice of work on our website for more information.*

Traffic: The existing traffic signal will remain operational until the new traffic signal equipment is up and running. Shoulder construction on the east side of the project will be common. Pedestrians will be routed around the construction zone during the work. Vehicle lane closures will not be common. All motorists should follow directions of on-site traffic control.

Project: Street Paving

Description: Repaving of City streets as identified in the Approved FY16 Street Reconstruction Program.

Schedule: July 6, 2015 through October 20, 2015

Activities: Phase 2 of paving in the New North End is underway. Paving has been completed on Morgan St, Barley Rd, and Turf Rd. Base course paving has been completed on Plattsburg Ave, Oakland Terrace, Staniford Rd and Van Patten Pkwy. Top course paving is scheduled to be completed on Plattsburg Ave, Van Patten Parkway and Staniford Rd this week. Work has also started at the North Beach Campground road with removal of the pavement, improvements to the subbase.

Traffic: Local traffic will be maintained with on-site traffic control and signage.

Project: College Street Parking Garage Repairs

Description: Repair work being done within the College Street Parking Garage.

Schedule: September 14, 2015 through November, 2015

Activities: Work is in progress performing repairs to the College St. Parking Garage.

Traffic: No expected delays to street traffic. Traffic within the garage may be altered to accommodate work. Please use caution and beware aware of any workers or temporary signage within the garage.

CONSTRUCTION UPDATES

Week of October 12, 2015

Project: South Winooski Sidewalk Project
Description: Removal and upgrades to the sidewalk on South Winooski Avenue between Main St. and King St.
Schedule: September 15, 2015 through October 30, 2015

Activities: Installation of Silva Cells has occurred along much of the project. This will be followed by the installation of street trees and sidewalk and finally installation of permeable pavers.

Traffic: Street parking on the west side of South Winooski Avenue from Main St. to King St. will be completely blocked off. The sidewalk will be closed to pedestrian traffic and will detour pedestrians to the east side of South Winooski Ave.

Project: Department of Public Works
Description: Other projects being completed by the Department of Public Works

<i>South Willard Sidewalk</i>	Sections of sidewalk on South Willard St between Beech and Howard Streets have been replaced.
<i>St Paul St Sidewalk</i>	Sections of sidewalk on St Paul St between South Union St and Howard St are scheduled to be replaced in October.

Upcoming Projects

Queen City Park Road Bridge Deck Repairs October 20, 2015
Also see separate notice of work on our website for more information.

Concrete Sidewalk Cutting October 19, 2015
Billings Court Sidewalk/Greenbelt Improvements October 2015