



Office of Engineering  
645 Pine Street, Suite A  
Burlington, VT 05402  
802.863.9094 P  
802.863.0466 F  
802.863.0450 TTY

<http://www.burlingtonvt.gov/DPW/>

Chapin Spencer  
*DIRECTOR OF PUBLIC WORKS*

Norman Baldwin, P.E.  
*CITY ENGINEER*

## **CONSTRUCTION UPDATES**

### **Week of November 2, 2015**

- Project:** Cliff Street Sidewalk Improvements  
**Description:** Installation of new sidewalk between South Willard and South Prospect St. on the north side of the road.  
**Schedule:** June 22, 2015 through November 13, 2015
- Activities:** Construction along the top two blocks have been complete. Sidewalk installation has begun along the lower block of Cliff St. Installation of the retaining wall is complete and sidewalk installation is scheduled to continue this week.
- Traffic:** During construction vehicle traffic on Cliff Street between Summit Ridge and South Willard will be reduced to one-lane, one-way. Vehicles will only be allowed down the hill (westbound). Uphill (eastbound) will be detoured. Two-way traffic will be accommodated with flaggers between Summit Ridge and Summit Street. Pedestrian traffic will be accommodated both ways, please follow directions of on-site traffic control.
- 
- Project:** Wayfinding  
**Description:** Installation of new pedestrian and vehicular signage in the downtown.  
**Schedule:** June 29, 2015 through November, 2015
- Activities:** A significant number of the hairpin and pedestrian wayfinding signs are installed and complete. Work is scheduled to continue this week with assembling of signage in the vicinity of the parking garages. The remaining hairpin and pedestrian signs should be delivered this week as well and will start to be erected.
- Traffic:** Localized traffic control immediately adjacent to work sites will be provided by the contractor, this will include lane reductions and no parking as necessary.

## **CONSTRUCTION UPDATES**

### **Week of November 2, 2015**

**Project:** Pine and Lakeside Traffic Signal Improvements  
**Description:** Installation of new mast arm traffic signal equipment, installation of pedestrian signals, new ADA compliant concrete sidewalks, and relocation of a commercial driveway  
**Schedule:** October 5, 2015 through January 8, 2016

**Activities:** The first construction activities will include underground utility work, followed by concrete sidewalk and driveway work. Some night work is scheduled for the week of November 2, 2015. Traffic signals will not be installed and functional until January 2016.

**Traffic:** The existing traffic signal will remain operational until the new traffic signal equipment is up and running. Shoulder construction on the east side of the project will be common. Pedestrians will be routed around the construction zone during the work. Vehicle lane closures will not be common. All motorists should follow directions of on-site traffic control.

*Also see separate notice of work on our website for more information.*

**Project:** Street Paving  
**Description:** Repaving of City streets as identified in the Approved FY16 Street Reconstruction Program.  
**Schedule:** July 6, 2015 through October 20, 2015

**Activities:** Phase 2 of paving in the New North End is nearly finished. Paving on all streets has been complete. Work is now occurring at the Leddy Park parking lot with paving and some remaining line painting and paving on Staniford Rd.

**Traffic:** Local traffic will be maintained with on-site traffic control and signage.

**Project:** South Winooski Sidewalk Project  
**Description:** Removal and upgrades to the sidewalk on South Winooski Avenue between Main St. and King St.  
**Schedule:** September 15, 2015 through October 30, 2015

**Activities:** A majority of the work has been completed with the sidewalk, subbase, and tree installation complete. Remaining item is installation of pavers, and additional street light

**Traffic:** Street parking on the west side of South Winooski Avenue from Main St. to King St. will be completely blocked off. The sidewalk will be closed to pedestrian traffic and will detour pedestrians to the east side of South Winooski Ave.

## CONSTRUCTION UPDATES

### Week of November 2, 2015

- Project: College Street Parking Garage Repairs  
Description: Repair work being done within the College Street Parking Garage.  
Schedule: September 14, 2015 through November, 2015
- Activities: Work is in progress performing repairs to the College St. Parking Garage. Work includes concrete repairs, waterproofing, new doors, painting the stair towers, new elevator enclosure, and scattered electrical and plumbing repairs. Work will stop for the season on Nov 25 that involves the taking of parking spaces, however select work on the stair towers will occur after this date as the contractor works towards completion of the work this season. Some activities that are temperature sensitive have been held for next spring. When they remobilize they will have a smaller footprint in the garage then they currently occupy.
- Traffic: No expected delays to street traffic. Traffic within the garage may be altered to accommodate work. Please use caution and beware aware of any workers or temporary signage within the garage.
- Project: Shelburne St. Roundabout – Utility Locations  
Description: Location of underground utilities around the Shelburne St. Roundabout using ground penetrating radar and vacuum excavation.  
Schedule: October 19, 2015 through November 20, 2015
- Activities: Vacuum excavation work has begun to locate utilities. In response to the outreach from the residents and businesses, VTrans and the City have moved the planned night work to daytime work for all work on the side streets in the vicinity of the Rotary. We will also be evaluating a trial of the daytime construction activities for utility location work on Shelburne St, St. Paul St and S. Willard St. If the traffic impact is acceptable and manageable the work will continue during the day.
- Traffic: During the project traffic patterns may be altered along Ledge Rd, S Willard St, St Paul St, Locust St, and Shelburne St. Shelburne St. at times will be reduced to two lane traffic. Please be aware of local traffic control measures and flaggers as necessary.

*Also see separate notice of work on our website for more information.*

## **CONSTRUCTION UPDATES**

### **Week of November 2, 2015**

Project: Shelburne Rotary – Rapid Flashing Beacons  
Description: Installation of two sets of Rectangular Rapid Flashing Beacons at the crosswalks just north of the Shelburne St Roundabout.  
Schedule: November 2, 2015 through November 13, 2015

Activities: One pair of RRFBs will be placed on Shelburne Road at the crossing between Christ the King Church and Century 21. The other pair of RRFBs will be placed on South Willard Street at the crossing between Century 21 and the Dormition Greek Orthodox Church. The South Willard Street crossing includes the addition of a pedestrian bulb-out on the west side of the road. The new bulb-out will extend the sidewalk and provide a better line of sight between pedestrians and motorists at the crosswalk.

Traffic: During the project traffic patterns may be altered along Ledge Rd, S Willard St, St Paul St, Locust St, and Shelburne St. Shelburne St. at times will be reduced to two lane traffic. Please be aware of local traffic control measures and flaggers as necessary.

Project: Queen City Park Road Bridge Deck Repairs  
Description: Repairs and rehabilitation to the Queen City Park Road Bridge.  
Schedule: October 19, 2015 through November 15, 2015

Activities: The concrete deck repairs have been completed on the Queen City Park Road Bridge. Traffic across the bridge remains reduced to pedestrian only while the next phase of work is underway. This includes waterproofing and paving the repaired bridge deck.

Traffic: During The project, the bridge will be closed to vehicle traffic, please follow detours for an alternate route. Pedestrian traffic will be maintained across the bridge during construction with cones and tape/fencing, please follow local traffic control measures.

*Also see separate notice of work on our website for more information.*