

Site Inspection Report



Stantec

FILE 195310193

Report No. 3

Date: Friday, March 14, 2008

Contractor: Liszt Historical Restoration

Contract No.:

Building Permit No.:

Owner: City of Burlington, Vermont

Weather: Clouds, $\pm 30^{\circ}$

The following items were noted as a result of the inspection.

CONTRACTOR PERSONEL ON SITE

3 Labourers (Dave, Tom, Mertin)

Paul Liszt site periodically to give instructions and deliver materials and equipment.

DESCRIPTION OF WORK

Today's Activities:

The replacement window lintels are on site and are being painted. The new pieces are 3-1/2" X 3-1/2" where the old ones were 3-1/2" X 2-1/2".

The replacement horizontal beams have been welded in place.

Parging dress work on the remaining wythe inside pylon #9 is ongoing and is about 75% complete.

Rust removal operations on the steel column are ongoing as well. Rust removal is being extended to include the edges of the exposed flanges.

One Team. Infinite Solutions.

Today's photos:



New horizontal beams have been installed.



Parging on Pylon #9.



Tom is grinding off rust from the steel column in Pylon#8.

STANTEC CONSULTING LTD.

Daniel Gregoire
Construction Engineer, RPR
Tel: 802-343-0767
Fax: 802-864-0165
dgregoire@stantec.com

cc. File