



Office of Engineering
645 Pine Street, Suite A
Burlington, VT 05402
802.863.9094 P
802.863.0466 F
802.863.0450 TTY
<http://www.burlingtonvt.gov/DPW/>

Chapin Spencer
DIRECTOR OF PUBLIC WORKS

Norman Baldwin, P.E.
CITY ENGINEER

CONSTRUCTION UPDATES

Week of October 26, 2015

- Project:** Cliff Street Sidewalk Improvements
Description: Installation of new sidewalk between South Willard and South Prospect St. on the north side of the road.
Schedule: June 22, 2015 through November 6, 2015
- Activities:** Work has resumed along Cliff Street. Construction along the top two blocks have been complete. Sidewalk installation has begun along the lower block of Cliff St. Installation of the retaining wall is scheduled to begin this week, along with continued sidewalk installation.
- Traffic:** During construction vehicle traffic on Cliff Street between Summit Ridge and South Willard will be reduced to one-lane, one-way. Vehicles will only be allowed down the hill (westbound). Uphill (eastbound) will be detoured. Two-way traffic will be accommodated with flaggers between Summit Ridge and Summit Street. Pedestrian traffic will be accommodated both ways, please follow directions of on-site traffic control.
-
- Project:** Wayfinding
Description: Installation of new pedestrian and vehicular signage in the downtown.
Schedule: June 29, 2015 through November, 2015
- Activities:** A significant number of the hairpin and pedestrian wayfinding signs are installed and complete. Work is scheduled to continue this week with assembling of signage in the vicinity of the parking garages. The remaining hairpin and pedestrian signs should be delivered this week as well and will start to be erected.
- Traffic:** Localized traffic control immediately adjacent to work sites will be provided by the contractor, this will include lane reductions and no parking as necessary.

CONSTRUCTION UPDATES

Week of October 26, 2015

- Project: Pine and Lakeside Traffic Signal Improvements
Description: Installation of new mast arm traffic signal equipment, installation of pedestrian signals, new ADA compliant concrete sidewalks, and relocation of a commercial driveway
Schedule: October 5, 2015 through January 8, 2016
- Activities: The first construction activities will include underground utility work, followed by concrete sidewalk and driveway work. Traffic signals will not be installed and functional until January 2016. *Also see separate notice of work on our website for more information.*
- Traffic: The existing traffic signal will remain operational until the new traffic signal equipment is up and running. Shoulder construction on the east side of the project will be common. Pedestrians will be routed around the construction zone during the work. Vehicle lane closures will not be common. All motorists should follow directions of on-site traffic control.
- Project: Street Paving
Description: Repaving of City streets as identified in the Approved FY16 Street Reconstruction Program.
Schedule: July 6, 2015 through October 20, 2015
- Activities: Phase 2 of paving in the New North End is nearly finished. Paving on all streets has been complete. Work is now occurring at the Leddy Park parking lot with paving and some remaining line painting on Staniford Rd.
- Traffic: Local traffic will be maintained with on-site traffic control and signage.
- Project: College Street Parking Garage Repairs
Description: Repair work being done within the College Street Parking Garage.
Schedule: September 14, 2015 through November, 2015
- Activities: Work is in progress performing repairs to the College St. Parking Garage. Work includes concrete repairs, waterproofing, new doors, painting the stair towers, new elevator enclosure, and scattered electrical and plumbing repairs. Work will stop for the season on Nov 25 that involves the taking of parking spaces, however select work on the stair towers will occur after this date as the contractor works towards completion of the work this season. Some activities that are temperature sensitive have been held for next spring.
- Traffic: No expected delays to street traffic. Traffic within the garage may be altered to accommodate work. Please use caution and beware aware of any workers or temporary signage within the garage.

CONSTRUCTION UPDATES

Week of October 26, 2015

Project: South Winooski Sidewalk Project
Description: Removal and upgrades to the sidewalk on South Winooski Avenue between Main St. and King St.
Schedule: September 15, 2015 through October 30, 2015

Activities: A majority of the work has been completed with the sidewalk, subbase, and tree installation complete. Remaining items include pouring the ramp into the parking garage, and installation of pavers.

Traffic: Street parking on the west side of South Winooski Avenue from Main St. to King St. will be completely blocked off. The sidewalk will be closed to pedestrian traffic and will detour pedestrians to the east side of South Winooski Ave.

Project: Shelburne St. Roundabout – Utility Locations
Description: Location of underground utilities around the Shelburne St. Roundabout using ground penetrating radar and vacuum excavation.
Schedule: October 19, 2015 through November 20, 2015

Activities: Work will occur at night between 7pm and 6am. Work has begun with ground penetrating radar. This work is expected to be relatively quiet. Vacuum excavation is scheduled to begin midweek and will produce a moderate level of construction noise.

Traffic: During the project traffic patterns may be altered along Ledge Rd, S Willard St, St Paul St, Locust St, and Shelburne St. Shelburne St. at times will be reduced to two lane traffic. Please be aware of local traffic control measures and flaggers as necessary.

Also see separate notice of work on our website for more information.

Project: Concrete Sidewalk Cutting
Description: Removal of vertical offsets in concrete sidewalks.
Schedule: October 19, 2015 through November 6, 2015

Activities: Saw cutting work has been complete along College Street from South Winooski Ave. to South Union St. Work has shifted to Conger Ave.

CONSTRUCTION UPDATES

Week of October 26, 2015

Traffic: The portions of sidewalk where work is occurring may be temporarily closed to pedestrians.

Project: Queen City Park Road Bridge Deck Repairs
Description: Repairs and rehabilitation to the Queen City Park Road Bridge.
Schedule: October 19, 2015 through November 15, 2015

Activities: Demolition work has begun on the Queen City Park Road Bridge. Traffic across the bridge has been reduced to pedestrian only. Work will continue for the next three weeks with the rehabilitation of the bridge structure and deck.

Traffic: During The project, the bridge will be closed to vehicle traffic, please follow detours for an alternate route. Pedestrian traffic will be maintained across the bridge during construction with cones and tape/fencing, please follow local traffic control measures.

Also see separate notice of work on our website for more information.

Project: Department of Public Works
Description: Other projects being completed by the Department of Public Works

<i>South Willard Sidewalk</i>	Sections of sidewalk on South Willard St between Beech and Howard Streets have been replaced.
<i>St Paul St Sidewalk</i>	Sections of sidewalk on St Paul St between South Union St and Howard St are being replaced.