



Office of Engineering
645 Pine Street, Suite A
Burlington, VT 05402
802.863.9094 P
802.863.0466 F
802.863.0450 TTY
<http://www.burlingtonvt.gov/DPW/>

Chapin Spencer
DIRECTOR OF PUBLIC WORKS

Norman Baldwin, P.E.
CITY ENGINEER

CONSTRUCTION UPDATES

Week of September 21, 2015

Project: Cliff Street Sidewalk Improvements
Description: Installation of new sidewalk between South Willard and South Prospect St. on the north side of the road.
Schedule: June 22, 2015 through September 30, 2015

Activities: Work has resumed along Cliff St. Construction along the top two blocks has been complete. The Contractor will continue construction on the block between South Willard St. and Summit Ridge installing a retaining wall followed by sidewalk.

Traffic: During construction vehicle traffic on Cliff Street between Summit Ridge and South Willard will be reduced to one-lane, one-way. Vehicles will only be allowed down the hill (westbound). Uphill (eastbound) will be detoured. Two-way traffic will be accommodated with flaggers between Summit Ridge and Summit Street. Pedestrian traffic will be accommodated both ways, please follow directions of on-site traffic control.

Project: Wayfinding
Description: Installation of new pedestrian and vehicular signage in the downtown.
Schedule: June 29, 2015 through October, 2015

Activities: Work continues on the foundations of the new Wayfinding Signs. The holes are covered over with wooden barricades and cones that can be seen scattered throughout the city. Some of the hairpin signs have been erected around the City. Work is scheduled to continue this week with more foundations being installed as well as the continuing assembling of signage.

Traffic: Localized traffic control immediately adjacent to work sites will be provided by the contractor, this will include lane reductions and no parking as necessary.

CONSTRUCTION UPDATES

Week of September 21, 2015

- Project: Street Paving
Description: Repaving of City streets as identified in the Approved FY16 Street Reconstruction Program.
- Schedule: July 6, 2015 through October 16, 2015
- Activities: Phase 2 of paving in the New North End is underway. Paving has been completed on Morgan St. Base course paving has been completed on Barley Rd., Turf Rd, and Plattsburg Ave. Top course paving is scheduled to be completed on Barley Rd., and Turf Rd. this week. Upcoming streets are Staniford, Oakland Terrace, and Van Patten Pkwy.
- Traffic: Local traffic will be maintained with on-site traffic control and signage.
-
- Project: College Street Parking Garage Repairs
Description: Repair work being done within the College Street Parking Garage.
- Activities: Work has begun performing repairs to the College St. Parking Garage.
- Traffic: No expected delays to street traffic. Traffic within the garage may be altered to accommodate work. Please use caution and beware aware of any workers or temporary signage within the garage.
- Schedule: September 14, 2015 through November, 2015
-
- Project: South Winooski Sidewalk Project
Description: Removal and upgrades to the sidewalk on South Winooski Avenue between Main St. and King St.
- Activities: Work has begun and a large portion of the old sidewalk has been removed and excavated. Installation of Silva Cells will occur once excavation is complete, followed by installation of new sidewalk and pavers.
- Traffic: Street parking on the west side of South Winooski Avenue from Main St. to King St. will be completely blocked off. The sidewalk will be closed to pedestrian traffic and will detour pedestrians to the east side of South Winooski Ave.
- Schedule: September 15, 2015 through October 9, 2015

CONSTRUCTION UPDATES
Week of September 21, 2015

Project: Department of Public Works

Description: Other projects being completed by the Department of Public Works

<i>South Willard Sidewalk</i>	Sections of sidewalk on South Willard St between Beech and Howard Streets have been replaced.
<i>St Paul St Sidewalk</i>	Sections of sidewalk on St Paul St between South Union St and Howard St are scheduled to be replaced in September.

Upcoming Projects

Queen City Park Road Bridge Deck Repairs	October 2015
Concrete Sidewalk Cutting	October 2015
Pine Street/Lakeside Ave Signal Replacement	October-November 2015
Billings Court Sidewalk/Greenbelt Improvements	October 2015